KARNATAKA TEST HOUSE PVT. LTD.

MATERIAL TESTING LABORATORY

778/44, Gokul 1st Stage, 2nd Phase, 8th Cross, Triveni Road,
Yeshwanthpur, Bangalore - 560 054.

Tel.: 23378383 Telefax : 23375326, E-mail : kthblr@gmail.com Website : www.karnatakatesthouse.com

Report No. : KTH/C.AGG/2553-4381/2013-2014 **Date: 21.02.2014**

TEST REPORT ON AGGREGATE
(Coarse Aggregate)

Name of the Customer* : **The Assistant Executive Engineer,**
T.Dasarahalli Sub Division,
Bagalagunte,BBMP, Bangalore.

Name of the Project* : Construction of RCC Deck in 4th cross Vishveshwaraiah Layout, Muneshwara Nagara & Soundarya layout in Bagalagunte Ward No.14.

Name of Contractor* : Mr.Manju B.M, Bangalore.

Source of Sample : Supplied by the Customer.

Sample Received on : 17.02.2014.

Technical Reference : IS : 2386 Part I to VIII– 1963 (Reaffirmed-2002), IS : 383 – 1970.

Sieve Analysis of Coarse Aggregate - 40mm & down size

Sl. No.	Sieve size mm	% Passing	IS : 383-1970 Stipulations		Remarks
			Single Size	Graded Size	
1	63	100	100	100	Sample confirms to Single Size for IS: Stipulation of 40mm size Aggregate.
2	40	92.45	85 to 100	95 to 100	
3	20	7.55	0 to 20	30 to 70	
4	12.5	-	0 to 20	-	
5	10	-	0 to 5	10 to 35	
6	4.75	-	-	0 to 5	

Sl. No.	Test Conducted	Identification mm	Results	IS : 383 – 1970 Stipulations
1	Flakiness Index (%)	40	8.67	Not specified
2	Elongation Index (%)	40	11.63	Not specified
3	Impact Value (%)	40	22.15	Shall not be more than 45% for Concrete and 30% for Wearing surfaces, such as runways, roads and pavements.

* As furnished by the Customer

For **KARNATAKA TEST HOUSE PVT. LTD.**

(SREENIVASA.C)
TECHNICAL MANAGER

Note : 1) This report is not to be reproduced except in full without our prior permission in writing.
2) The results listed refer only to the tested samples and applicable parameters.

KARNATAKA TEST HOUSE PVT. LTD.

MATERIAL TESTING LABORATORY

778/44, Gokul 1st Stage, 2nd Phase, 8th Cross, Triveni Road,
Yeshwanthpur, Bangalore - 560 054.

Tel.: 23378383 Telefax : 23375326, E-mail : kthblr@gmail.com Website : www.karnatakatesthouse.com

Report No. : KTH/C.AGG/2553-4381a/2013-2014 **Date: 21.02.2014**

TEST REPORT ON AGGREGATE
(Coarse Aggregate)

Name of the Customer* : **The Assistant Executive Engineer,**
T.Dasarahalli Sub Division,
Bagalagunte,BBMP, Bangalore.

Name of the Project* : Construction of RCC Deck in 4th cross Vishveshwaraiah Layout, Muneshwara Nagara & Soundarya layout in Bagalagunte Ward No.14.

Name of Contractor* : Mr. Manju B.M, Bangalore.

Source of Sample : Supplied by the Customer.

Sample Received on : 17.02.2014.

Technical Reference : IS : 2386 Part I to VIII– 1963 (Reaffirmed-2002), IS : 383 – 1970.

Sieve Analysis of Coarse Aggregate - 20mm

Sl. No.	Sieve size mm	% Passing	IS : 383-1970 Stipulations		Remarks
			Single Size	Graded Size	
1	40	100	100	100	Sample confirms to Single size of IS: Stipulation of 20mm size Aggregate.
2	20	85.1	85 to 100	95 to 100	
3	16	27.9	-	-	
4	10	3.32	0 to 20	25 to 55	
5	4.75	1.02	0 to 5	0 to 10	

Sl. No.	Test Conducted	Identification mm	Results %	IS : 383 – 1970 Stipulations
1	Flakiness Index (%)	20	9.16	Not specified
2	Elongation Index (%)	20	13.26	Not specified
3	Crushing Value (%)	20	22.51	Shall not be more than 45% for Concrete and 30% for Wearing surfaces, such as runways, roads and pavements.

* As furnished by the Customer

For **KARNATAKA TEST HOUSE PVT. LTD.**

(SREENIVASA.C)
TECHNICAL MANAGER

Note : 1) This report is not to be reproduced except in full without our prior permission in writing.
2) The results listed refer only to the tested samples and applicable parameters.

KARNATAKA TEST HOUSE PVT. LTD.

MATERIAL TESTING LABORATORY

778/44, Gokul 1st Stage, 2nd Phase, 8th Cross, Triveni Road,
Yeshwanthpur, Bangalore - 560 054.

Tel.: 23378383 Telefax : 23375326, E-mail : kthblr@gmail.com Website : www.karnatakatesthouse.com

Report No. : KTH/F.AGG/2553-4382/2013-2014 **Date: 21.02.2014**

TEST REPORT ON AGGREGATE

(Fine Aggregate)

Name of the Customer* : **The Assistant Executive Engineer,**
T.Dasarahalli Sub Division,
Bagalagunte, BBMP, Bangalore.

Name of the Project* : Construction of RCC Deck in 4th cross Vishveshwaraiah Layout, Muneshwara Nagara & Soundarya layout in Bagalagunte Ward No.14.

Name of Contractor* : Mr. Manju B.M, Bangalore.

Source of Sample : Supplied by the Customer.

Sample Received on : 17.02.2014

Technical Reference : IS : 2386 Part I to VIII– 1963 (Reaffirmed-2002), IS : 383 – 1970.

Sieve Analysis of Fine Aggregate

Sl. No.	Sieve size mm	% Passing	IS : 383 – 1970 Specification				Remarks
			% passing for Zone I	% passing for Zone II	% passing for Zone III	% Passing for Zone IV	
1	10	100	100	100	100	100	Falls in Zone –III as per table 4 of IS-383 – 1970.
2	4.75	95.5	90 – 100	90 – 100	90 – 100	95 - 100	
3	2.36	92.2	60 – 95	75 – 100	85 – 100	95 - 100	
4	1.18	81.6	30 – 70	55 – 90	75 – 100	90 - 100	
5	0.600	64.8	15 – 34	35 – 59	60 – 79	80 - 100	
6	0.300	12.8	5 – 20	8 – 30	12 – 40	15 to 50	
7	0.150	1.1	0 – 10	0 – 10	0 – 10	0 to 15	

Sl. No.	Test Conducted	Results	IS : 383 – 1970 Stipulations
1.	Materials finer than 75 microns (%) (Deleterious Material)	3.5	Shall not be more than 3.0 %.
2.	Fineness Modulus	2.18	Min - 2.0 Max – 3.5

* As furnished by the Customer

For **KARNATAKA TEST HOUSE PVT. LTD.**

(SREENIVASA.C)
TECHNICAL MANAGER

Note : 1) This report is not to be reproduced except in full without our prior permission in writing.
2) The results listed refer only to the tested samples and applicable parameters.

KARNATAKA TEST HOUSE PVT. LTD.

MATERIAL TESTING LABORATORY

778/44, Gokul 1st Stage, 2nd Phase, 8th Cross, Triveni Road,
Yeshwanthpur, Bangalore - 560 054.

Tel.: 23378383 Telefax : 23375326, E-mail : kthblr@gmail.com Website : www.karnatakatesthouse.com

Report No. : KTH/ CEMENT /2553-4383/2013-2014 **Date: 26.02.2014**

PHYSICAL TEST REPORT ON CEMENT

Interim 3 & 7 days

Name of the Customer*	:	**The Assistant Executive Engineer,** T.Dasarahalli Sub Division, Bagalagunte, BBMP, Bangalore.
Name of the Project*	:	Construction of RCC Deck in 4th cross Vishveshwaraiah Layout, Muneshwara Nagara & Soundarya layout in Bagalagunte Ward No.14.
Name of Contractor*	:	Mr. Manju B.M, Bangalore.
Source of Sample	:	Supplied by the Customer.
Type of Cement*	:	Ordinary Portland cement (OPC)
Brand of Cement*	:	Birla Super 53 Grade.
Sample Received on	:	17.02.2014
Period of Test	:	17.02.2014 to 25.02.2014
Technical Reference	:	IS: 4031(Part I–VI) 1988 (Reaffirmed–2000) & IS: 12269-1987.

Sl. No.	Test Conducted	Results	IS : 12269-1987 Stipulation	Remarks
1	Normal consistency	29.5%	Not specified	-
2	Initial setting time	160 minutes	Shall not be less than 30 minutes	P
3	Final setting time	241 minutes	Shall not be more than 600 minutes	P
4	Compressive strength (Average of three results) a. 72 ± 1h (3 days) b.168 ± 2h (7 days) c. 672 ± 4h (28 days)	 28.47 MPa 38.69 MPa T.T.C	 Shall not be less than 27.0 MPa Shall not be less than 37.0 MPa Shall not be less than 53.0 MPa	 P P -
5	Fineness (By Blaine's air permeability method)	315.01 m^2/kg	Shall not be less than 225 m^2/kg	P
6	Soundness (Le-chatlier's method)	1.00 mm	Shall not be more than 10 mm	P

P: Passes IS requirement F: Fails IS requirement T.T.C: Test To be Conducted.

*As furnished by the Customer

For **KARNATAKA TEST HOUSE PVT. LTD.**

(SREENIVASA.C.)
TECHNICAL MANAGER

Note : 1) This report is not to be reproduced except in full without our prior permission in writing.
2) The results listed refer only to the tested samples and applicable parameters.

KARNATAKA TEST HOUSE PVT. LTD.

MATERIAL TESTING LABORATORY

778/44, Gokul 1st Stage, 2nd Phase, 8th Cross, Triveni Road,
Yeshwanthpur, Bangalore - 560 054.
Tel.: 23378383 Telefax : 23375326, E-mail : kthblr@gmail.com Website : www.karnatakatesthouse.com

Report No.: KTH/ST/2553-4384/2013-2014 **Date: 21.02.2014**

PHYSICAL TEST REPORT ON STEEL BARS

Name of the Customer*	:	**The Assistant Executive Engineer,** T.Dasarahalli Sub Division, Bagalagunte, BBMP, Bangalore.
Name of the Project*	:	Construction of RCC Deck in 4th cross Vishveshwaraiah Layout, Muneshwara Nagara & Soundarya layout in Bagalagunte Ward No.14.
Name of Contractor*	:	Mr. Manju B.M, Bangalore.
Source of Sample	:	Supplied by the Customer.
Sample Received on	:	17.02.2014
Nature of Sample*	:	Reinforcement steel – 10mm & 12mm.
Technical Reference	:	Tensile IS: 1786 – 2008 & IS: 1608–1995 (Reaffirmed–2000) Bend & Re-bend IS: 1786 – 2008 & IS: 1599 - 1985 (Reaffirmed–2000)
Grade of Steel*	:	Fe-500.

TENSILE TEST:

Dia (mm)	10	12	Limits as per IS : 1786-2008, Gr. Fe 500
Weight / unit length (kg/m)	0.560	0.869	10mm – 0.574 Min 12mm – 0.844 Min
Yield Stress (N/mm^2)	535.03	530.79	500 Min
Tensile Strength (N/mm^2)	598.73	636.94	8% More than actual 0.2% proof stress but not less than 545 N/mm^2
% Elongation (on 5.65 $\sqrt{A}$G.L)	22.0	18.9	12.0 Min.

BEND TEST:

Sl. No.	*Dia (mm)*	*Mandrel diameter*	*Observations*
1.	10	4 dia	No cracks observed. Passes the test.
2.	12	4 dia	No cracks observed. Passes the test.

REBEND TEST:

Sl. No.	*Dia (mm)*	*Mandrel diameter*	*Observations*
1.	10	5 dia	No cracks observed. Passes the test
2.	12	7 dia	No cracks observed. Passes the test.

* As furnished by the Customer

For **KARNATAKA TEST HOUSE PVT. LTD.**

(SREENIVASA.C.)
TECHNICAL MANAGER

Note : 1) This report is not to be reproduced except in full without our prior permission in writing.
2) The results listed refer only to the tested samples and applicable parameters.